

前瞻基礎建設-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫 進度一覽表

單位：家數
統計截止日期：107年12月底

縣市別	執行進度	核定數 (A)	已有進度 (非0 狀態, B)	已有進度 比率 (C=B/A , %)	已進入 工程標 (D) [項目 3-9]	已進入工 程標比率 (E=D/A , %)	結 案 數	執行件數														
								0.無進 度/0-1. & 0-2其 他	1-1.採購 案陳核中 (規劃設 計標)	2-1.已核 定採購簽 陳(規劃 設計標)	3-1.已 招標(規 劃設計 標)	4-1.已 決標(規 劃設計 標)	5.已 設計	1.採購 案陳核 中(工程 案)	2.已核 定採購 簽陳(工 程案)	3.已 招標 (工程 案)	4.已 決標 (工程 案)	6.已 開工	7.已 竣工	8.已 驗收	9.已 結案	
臺北市		9	9	100.00%	9	100.00%	1	0	0	0	0	0	0	0	0	0	0	1	1	0	6	1
新北市		2	2	100.00%	2	100.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0
桃園市		6	6	100.00%	6	100.00%	0	0	0	0	0	0	0	0	0	0	0	0	3	1	2	0
臺中市		14	13	92.86%	12	85.71%	0	1	0	0	0	1	0	0	0	2	3	3	3	1	0	0
臺南市		6	6	100.00%	6	100.00%	0	0	0	0	0	0	0	0	0	0	0	1	4	0	1	0
高雄市		9	9	100.00%	9	100.00%	1	0	0	0	0	0	0	0	0	0	0	0	5	0	3	1
基隆市		3	3	100.00%	2	66.67%	0	0	0	0	0	0	0	1	0	0	0	0	2	0	0	0
新竹縣		4	4	100.00%	4	100.00%	0	0	0	0	0	0	0	0	0	0	0	2	2	0	0	0
新竹市		3	3	100.00%	1	33.33%	0	0	0	0	0	0	0	2	0	0	1	0	0	0	0	0
苗栗縣		2	2	100.00%	1	50.00%	0	0	0	0	1	0	0	0	0	0	0	1	0	0	0	0
南投縣		2	2	100.00%	2	100.00%	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	0
彰化縣		4	4	100.00%	3	75.00%	0	0	0	0	0	0	0	1	0	1	2	0	0	0	0	0
雲林縣		4	4	100.00%	4	100.00%	0	0	0	0	0	0	0	0	0	2	1	1	0	0	0	0
嘉義縣		4	4	100.00%	4	100.00%	0	0	0	0	0	0	0	0	0	0	4	0	0	0	0	0
嘉義市		1	1	100.00%	1	100.00%	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0
屏東縣		3	3	100.00%	3	100.00%	0	0	0	0	0	0	0	0	0	1	1	1	0	0	0	0
宜蘭縣		3	3	100.00%	3	100.00%	0	0	0	0	0	0	0	0	0	0	3	0	0	0	0	0
花蓮縣		3	3	100.00%	3	100.00%	0	0	0	0	0	0	0	0	0	0	1	2	0	0	0	0
臺東縣		1	1	100.00%	1	100.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0
澎湖縣		4	4	100.00%	4	100.00%	0	0	0	0	0	0	0	0	0	0	1	1	0	2	0	0
金門縣		2	2	100.00%	2	100.00%	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	0
連江縣		4	4	100.00%	4	100.00%	0	0	0	0	0	0	0	0	0	0	1	1	1	1	0	0
合計		93	92	98.92%	86	92.47%	2	1	0	0	1	1	0	4	0	7	24	29	5	19	2	0

資料來源：各縣市政府