

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第二期(108-109年) 工程進度一覽表

單位：家數
統計截止日期：109年2月底

縣市別	執行進度	核定數 (A)	已有進度 (B)	已有進度比 率(C=B/A%)	已進入工 程標(D) [項目 8-13]	已進入工程 標比率 (E=D/A%)	結 案 數	執行件數													
								規劃設計階段					工程執行階段								
								0.無進度	1.採購案 陳核中	2.已核定 採購簽	3.已招標	4.已決標	5.已設計	6.採購案 陳核中	7.已核定 採購簽	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案
臺北市		3	3	100.00%	2	66.67%	0	0	0	0	1	0	0	0	0	0	0	0	1	1	0
新北市		4	4	100.00%	3	75.00%	1	0	0	0	1	0	0	0	0	0	1	1	0	0	1
桃園市		9	7	77.78%	7	77.78%	0	2	0	0	0	0	0	0	0	1	3	0	3	0	
臺中市		17	17	100.00%	9	52.94%	0	0	6	0	1	1	0	0	0	0	0	8	1	0	0
臺南市		8	7	87.50%	4	50.00%	0	1	2	0	0	1	0	0	0	2	2	0	0	0	0
高雄市		7	7	100.00%	7	100.00%	0	0	0	0	0	0	0	0	0	0	0	2	3	2	0
基隆市		2	2	100.00%	0	0.00%	0	0	0	0	0	2	0	0	0	0	0	0	0	0	0
新竹縣		13	13	100.00%	6	46.15%	0	0	5	0	0	2	0	0	0	3	3	0	0	0	0
新竹市		2	2	100.00%	0	0.00%	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0
苗栗縣		1	1	100.00%	0	0.00%	0	0	0	0	1	0	0	0	0	0	0	0	0	0	0
南投縣		3	3	100.00%	2	66.67%	0	0	1	0	0	0	0	0	0	0	0	2	0	0	0
彰化縣		14	14	100.00%	2	14.29%	0	0	0	0	0	12	0	0	0	0	2	0	0	0	0
雲林縣		15	14	93.33%	5	33.33%	0	1	9	0	0	0	0	0	0	3	2	0	0	0	0
嘉義縣		7	7	100.00%	0	0.00%	0	0	0	0	0	7	0	0	0	0	0	0	0	0	0
嘉義市		3	3	100.00%	3	100.00%	0	0	0	0	0	0	0	0	0	0	1	1	1	1	0
屏東縣		11	11	100.00%	4	36.36%	0	0	4	0	0	1	0	2	0	2	1	1	0	0	0
宜蘭縣		1	1	100.00%	1	100.00%	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0
花蓮縣		2	2	100.00%	2	100.00%	0	0	0	0	0	0	0	0	0	0	0	2	0	0	0
臺東縣		0	0	符合	0	符合	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
澎湖縣		3	3	100.00%	2	66.67%	0	0	0	0	0	0	1	0	0	0	0	2	0	0	0
金門縣		6	6	100.00%	4	66.67%	0	0	2	0	0	0	0	0	0	2	1	1	0	0	0
連江縣		1	1	100.00%	1	100.00%	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0
合計		132	128	96.97%	64	48.48%	1	4	31	0	4	26	1	2	0	7	15	27	7	7	1

資料來源：各縣市政府