

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第一期(106-107年)工程進度一覽表

單位：案件數
統計截止日期：109年3月底

縣市別	核定數 (A)	已有進度 (B)	已有進度比率 (C=B/A%)	已進入工程標 (D)[項目8-13]	已進入工 程標比率 (E=D/A%)	結 案 數	執行件數														
							規劃設計階段					工程執行階段									
							0.無進度	1.採購案 陳核中	2.已核定 採購案	3.已招標	4.已決標	5.已設計	6.採購案 陳核中	7.已核定 採購案	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案	
臺北市	9	9	100%	9	100%	9	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9
新北市	2	2	100%	2	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2
桃園市	6	6	100%	6	100%	4	0	0	0	0	0	0	0	0	0	0	1	0	1	4	4
臺中市	11	11	100%	11	100%	8	0	0	0	0	0	0	0	0	0	0	0	0	3	8	8
臺南市	6	6	100%	6	100%	3	0	0	0	0	0	0	0	0	0	0	1	0	2	3	3
高雄市	9	9	100%	9	100%	9	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9
基隆市	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
新竹縣	4	4	100%	4	100%	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	0
新竹市	3	3	100%	3	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	2	1	1
苗栗縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
南投縣	2	2	100%	2	100%	0	0	0	0	0	0	0	0	0	0	0	1	0	1	0	0
彰化縣	1	1	100%	1	100%	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0
雲林縣	4	4	100%	4	100%	1	0	0	0	0	0	0	0	0	0	0	1	0	2	1	1
嘉義縣	4	4	100%	4	100%	0	0	0	0	0	0	0	0	0	0	0	0	1	3	0	0
嘉義市	1	1	100%	1	100%	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0
屏東縣	3	3	100%	3	100%	1	0	0	0	0	0	0	0	0	0	0	1	0	1	1	1
宜蘭縣	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
花蓮縣	3	3	100%	3	100%	0	0	0	0	0	0	0	0	0	0	0	0	1	2	0	0
臺東縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
澎湖縣	4	4	100%	4	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	1	3	3
金門縣	2	2	100%	2	100%	0	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0
連江縣	4	4	100%	4	100%	3	0	0	0	0	0	0	0	0	0	0	1	0	0	0	3
合計	86	86	100%	86	100%	52	0	0	0	0	0	0	0	0	0	7	3	24	52	52	

資料來源：各縣市政府