

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第二期(108-109年) 工程進度一覽表

單位：案件數
統計截止日期：109年4月底

縣市別	核定數 (A)	已有進度 (B)	已有進度比率 (C=B/A%)	已進入工程標 (D) [項目8-13]	已進入工程標比率 (E=D/A%)	結 案 數	執行件數													
							規劃設計階段						工程執行階段							
							0.無進度	1.採購案 陳核中	2.已核定 採購簽	3.已招標	4.已決標	5.已設計	6.採購案 陳核中	7.已核定 採購簽	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案
臺北市	3	3	100%	2	67%	0	0	0	0	1	0	0	0	0	0	0	0	0	2	0
新北市	4	4	100%	3	75%	1	0	0	0	0	1	0	0	0	0	0	2	0	0	1
桃園市	9	7	78%	7	78%	2	2	0	0	0	0	0	0	0	1	3	0	1	2	
臺中市	17	17	100%	9	53%	0	0	6	0	0	0	0	1	1	0	0	6	0	3	0
臺南市	8	8	100%	4	50%	0	0	4	0	0	0	0	0	0	2	0	2	0	0	0
高雄市	7	7	100%	7	100%	0	0	0	0	0	0	0	0	0	0	0	1	2	4	0
基隆市	2	2	100%	0	0%	0	0	0	0	0	2	0	0	0	0	0	0	0	0	0
新竹縣	13	13	100%	6	46%	0	0	4	0	1	2	0	0	0	0	6	0	0	0	0
新竹市	2	2	100%	0	0%	0	0	1	0	0	1	0	0	0	0	0	0	0	0	0
苗栗縣	1	1	100%	0	0%	0	0	0	0	1	0	0	0	0	0	0	0	0	0	0
南投縣	4	4	100%	2	50%	0	0	2	0	0	0	0	0	0	0	0	2	0	0	0
彰化縣	14	13	93%	2	14%	0	1	0	0	0	9	2	0	0	0	1	1	0	0	0
雲林縣	15	15	100%	6	40%	0	0	3	0	0	6	0	0	0	0	3	2	1	0	0
嘉義縣	8	7	88%	0	0%	0	1	0	0	0	6	0	1	0	0	0	0	0	0	0
嘉義市	3	3	100%	3	100%	0	0	0	0	0	0	0	0	0	0	0	0	0	3	0
屏東縣	11	11	100%	6	55%	0	0	4	0	0	0	0	0	1	0	3	3	0	0	0
宜蘭縣	1	1	100%	1	100%	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0
花蓮縣	2	2	100%	2	100%	0	0	0	0	0	0	0	0	0	0	0	1	1	0	0
臺東縣	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
澎湖縣	3	3	100%	2	67%	0	0	0	0	0	0	1	0	0	0	0	2	0	0	0
金門縣	6	6	100%	2	33%	0	0	2	0	2	0	0	0	0	0	0	1	1	0	0
連江縣	1	1	100%	1	100%	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0
合計	134	130	97%	65	49%	3	4	26	0	5	27	3	2	2	2	14	28	5	13	3

資料來源：各縣市政府