

前瞻基礎設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第二期(108-109年) 工程進度一覽表

單位：案件數
統計截止日期：109年11月底

縣市別/執行進度	核定數(A)	已有進度(B)	已有進度比率(C=B/A%)	已進入工程標(D) [項目8-13]	已進入工程標比率(E=D/A%)	結案數	執行件數														
							規劃設計階段						工程執行階段								
							0.無進度	1.採購案陳核中	2.已核定採購簽	3.已招標	4.已決標	5.已設計	6.採購案陳核中	7.已核定採購簽陳	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案	
臺北市	3	3	100%	3	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	1	0	2
新北市	4	4	100%	4	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	1	1	2
桃園市	8	8	100%	8	100%	3	0	0	0	0	0	0	0	0	0	0	0	4	0	1	3
臺中市	16	16	100%	12	75%	0	0	0	0	0	2	0	2	0	0	0	4	1	7	0	
臺南市	4	4	100%	4	100%	0	0	0	0	0	0	0	0	0	0	0	4	0	0	0	
高雄市	8	8	100%	7	88%	7	0	1	0	0	0	0	0	0	0	0	0	0	0	0	7
基隆市	2	2	100%	2	100%	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	
新竹縣	6	6	100%	6	100%	0	0	0	0	0	0	0	0	0	0	0	6	0	0	0	
新竹市	3	3	100%	3	100%	0	0	0	0	0	0	0	0	0	2	1	0	0	0	0	
苗栗縣	5	5	100%	1	20%	0	0	0	0	0	0	0	4	0	0	1	0	0	0	0	
南投縣	4	4	100%	3	75%	0	0	0	0	0	0	0	1	0	0	0	1	0	2	0	
彰化縣	1	1	100%	0	0%	0	0	0	0	0	0	0	1	0	0	0	0	0	0	0	
雲林縣	14	14	100%	9	64%	1	0	0	0	0	5	0	0	0	2	4	1	1	1	1	
嘉義縣	8	8	100%	6	75%	0	0	0	0	0	1	1	0	0	1	0	5	0	0	0	
嘉義市	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
屏東縣	8	8	100%	7	88%	0	0	0	0	1	0	0	0	0	0	0	5	2	0	0	
宜蘭縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	1	
花蓮縣	2	2	100%	2	100%	0	0	0	0	0	0	0	0	0	0	0	0	1	1	0	
臺東縣	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
澎湖縣	3	3	100%	2	67%	0	0	0	0	0	0	1	0	0	0	0	2	0	0	0	
金門縣	6	6	100%	4	67%	1	0	2	0	0	0	0	0	0	0	2	1	0	0	1	
連江縣	1	1	100%	1	100%	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	
合計	110	110	100%	88	80%	20	0	3	0	1	8	2	3	5	3	6	38	7	14	20	

資料來源：各縣市政府