

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第三期(110-111年) 工程進度一覽表

單位：案件數
統計截止日期：110年4月底

縣市別/執行進度	核定數(A)	已有進度(B)	已有進度比率(C=B/A%)	已進入工程標(D) [項目8-13]	已進入工程標比率(E=D/A%)	結案數	執行件數													
							規劃設計階段					工程執行階段								
							0.無進度	1.採購案陳核中	2.已核定採購簽	3.已招標	4.已決標	5.已設計	6.採購案陳核中	7.已核定採購簽陳	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案
臺北市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
新北市	53	3	6%	1	2%	0	50	0	0	0	2	0	0	0	0	0	1	0	0	0
桃園市	27	19	70%	1	4%	0	8	2	4	6	6	0	0	0	0	0	1	0	0	0
臺中市	63	29	46%	2	3%	0	34	7	3	4	11	2	0	0	1	1	0	0	0	0
臺南市	12	0	0%	0	0%	0	12	0	0	0	0	0	0	0	0	0	0	0	0	0
高雄市	32	21	66%	0	0%	0	11	10	0	11	0	0	0	0	0	0	0	0	0	0
基隆市	3	0	0%	0	0%	0	3	0	0	0	0	0	0	0	0	0	0	0	0	0
新竹縣	12	2	17%	0	0%	0	10	0	0	2	0	0	0	0	0	0	0	0	0	0
新竹市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
苗栗縣	4	0	0%	0	0%	0	4	0	0	0	0	0	0	0	0	0	0	0	0	0
南投縣	8	0	0%	0	0%	0	8	0	0	0	0	0	0	0	0	0	0	0	0	0
彰化縣	7	1	14%	0	0%	0	6	0	0	0	1	0	0	0	0	0	0	0	0	0
雲林縣	5	0	0%	0	0%	0	5	0	0	0	0	0	0	0	0	0	0	0	0	0
嘉義縣	20	0	0%	0	0%	0	20	0	0	0	0	0	0	0	0	0	0	0	0	0
嘉義市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
屏東縣	12	3	25%	0	0%	0	9	1	0	0	2	0	0	0	0	0	0	0	0	0
宜蘭縣	6	0	0%	0	0%	0	6	0	0	0	0	0	0	0	0	0	0	0	0	0
花蓮縣	7	2	29%	0	0%	0	5	2	0	0	0	0	0	0	0	0	0	0	0	0
臺東縣	2	2	100%	0	0%	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0
澎湖縣	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
金門縣	2	0	0%	0	0%	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0
連江縣	5	3	60%	3	60%	0	2	0	0	0	0	0	0	0	0	0	2	0	1	0
合計	280	85	30%	7	3%	0	195	24	7	23	22	2	0	0	1	1	4	0	1	0

資料來源：各縣市政府