

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第一期(106-107年) 工程進度一覽表

單位：案件數  
統計截止日期：110年8月底

縣市別/執行進度	核定數(A)	已有進度(B)	已有進度比率(C=B/A%)	已進入工程標(D) [項目8-13]	已進入工程標比率(E=D/A%)	結案數	執行件數														
							規劃設計階段						工程執行階段								
							0.無進度	1.採購案陳核中	2.已核定採購簽	3.已招標	4.已決標	5.已設計	6.採購案陳核中	7.已核定採購簽	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案	
臺北市	9	9	100%	9	100%	9	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9
新北市	2	2	100%	2	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2
桃園市	6	6	100%	6	100%	5	0	0	0	0	0	0	0	0	0	0	1	0	0	0	5
臺中市	11	11	100%	11	100%	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11
臺南市	6	6	100%	6	100%	5	0	0	0	0	0	0	0	0	0	0	0	1	0	0	5
高雄市	9	9	100%	9	100%	9	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9
基隆市	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
新竹縣	4	4	100%	4	100%	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4
新竹市	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
苗栗縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
南投縣	2	2	100%	2	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2
彰化縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
雲林縣	4	4	100%	4	100%	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4
嘉義縣	4	4	100%	4	100%	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4
嘉義市	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
屏東縣	3	3	100%	3	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	1	0	2
宜蘭縣	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
花蓮縣	3	3	100%	3	100%	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
臺東縣	1	1	100%	1	100%	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
澎湖縣	4	4	100%	4	100%	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4
金門縣	2	2	100%	2	100%	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2
連江縣	4	4	100%	4	100%	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4
合計	86	86	100%	86	100%	83	0	0	0	0	0	0	0	0	0	0	1	1	1	0	83

資料來源：各縣市政府