

前瞻基礎建設計畫-少子化友善育兒空間建設-建構0-2歲兒童社區公共托育計畫第三期(110-111年) 工程進度一覽表

單位：案件數  
統計截止日期：110年6月底

縣市別/執行進度	核定數(A)	已有進度(B)	已有進度比率(C=B/A%)	已進入工程標(D) [項目8-13]	已進入工程標比率(E=D/A%)	結案數	執行件數													
							規劃設計階段					工程執行階段								
							0.無進度	1.採購案陳核中	2.已核定採購簽	3.已招標	4.已決標	5.已設計	6.採購案陳核中	7.已核定採購簽陳	8.已招標	9.已決標	10.已開工	11.已竣工	12.已驗收	13.已結案
臺北市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
新北市	53	5	9%	1	2%	0	48	0	0	4	0	0	0	0	0	0	1	0	0	0
桃園市	27	22	81%	3	11%	0	5	1	2	7	5	4	0	0	0	0	3	0	0	0
臺中市	61	49	80%	4	7%	0	12	3	1	17	19	0	5	0	0	3	1	0	0	0
臺南市	14	3	21%	0	0%	0	11	3	0	0	0	0	0	0	0	0	0	0	0	0
高雄市	72	21	29%	0	0%	0	51	0	0	13	8	0	0	0	0	0	0	0	0	0
基隆市	3	2	67%	0	0%	0	1	0	0	2	0	0	0	0	0	0	0	0	0	0
新竹縣	13	6	46%	0	0%	0	7	4	0	0	2	0	0	0	0	0	0	0	0	0
新竹市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
苗栗縣	8	6	75%	0	0%	0	2	6	0	0	0	0	0	0	0	0	0	0	0	0
南投縣	8	4	50%	0	0%	0	4	0	2	0	2	0	0	0	0	0	0	0	0	0
彰化縣	8	0	0%	0	0%	0	8	0	0	0	0	0	0	0	0	0	0	0	0	0
雲林縣	5	0	0%	0	0%	0	5	0	0	0	0	0	0	0	0	0	0	0	0	0
嘉義縣	16	2	13%	0	0%	0	14	2	0	0	0	0	0	0	0	0	0	0	0	0
嘉義市	0	0	0%	0	0%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
屏東縣	12	7	58%	0	0%	0	5	0	0	1	4	2	0	0	0	0	0	0	0	0
宜蘭縣	8	6	75%	0	0%	0	2	0	0	0	6	0	0	0	0	0	0	0	0	0
花蓮縣	8	7	88%	0	0%	0	1	1	0	0	2	0	4	0	0	0	0	0	0	0
臺東縣	2	2	100%	0	0%	0	0	0	0	2	0	0	0	0	0	0	0	0	0	0
澎湖縣	5	0	0%	0	0%	0	5	0	0	0	0	0	0	0	0	0	0	0	0	0
金門縣	2	0	0%	0	0%	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0
連江縣	6	4	67%	4	67%	0	2	0	0	0	0	0	0	0	0	2	0	2	0	0
合計	331	146	44%	12	4%	0	185	20	5	46	48	6	9	0	0	3	7	0	2	0

資料來源：各縣市政府